


3 1761 11968155 9

H101

09 H

109

COPY FOR MR. J. ALLAN ROSS



HYDRO-ELECTRIC INQUIRY COMMISSION

ENGINEERING DATA

THE QUEENSTON-CHIPPAWA POWER DEVELOPMENT


CHAPTER "H"—CONSTRUCTION PLANT

EARTH AND ROCK EXCAVATION

INTAKE, WELLAND RIVER, FOREBAY, POWER HOUSE AND TAILRACE

WALTER J. FRANCIS & COMPANY

CONSULTING ENGINEERS



Digitized by the Internet Archive
in 2023 with funding from
University of Toronto

<https://archive.org/details/31761119681559>

CHAPTER H.

CONSTRUCTION PLANT

(Earth and Rock Excavation)

Chapter H.

CONSTRUCTION PLANT

(Earth and Rock Excavation)

(Intake, Welland River, Forebay, Power House and Tail-race)

Walter J. Francis.

INDEX TO CHAPTER H.

Earth and Rock ExcavationIntake, Welland River, Forebay, Power House and Tail-race

Subject	Page
<u>Construction Plant</u>	H-153
<u>Construction Plant for Earth and Rock Excavation</u>	H-153
Intake, Welland River, Forebay, Power House and Tail-race ...	H-153
General	H-153
The Intake	H-154
The Design of the Intake	H-154
Excavation Methods	H-161
The Welland River	H-170
General	H-170
The Forebay	H-178
Screen House, Power House and Tail-race	H-180
westerly. Strong easterly wind	H-180
Niagara River Drift Ice in Welland River Channel, looking	
easterly. Strong easterly wind	H-160
Niagara River Drift Ice in Welland River Channel, looking	
easterly. Strong easterly wind	H-160
Model for Intake Tubes at Dufferin Islands, side openings	H-162
Model for Intake Tubes at Dufferin Islands, and openings only ...	H-162
Temporary Dam Construction at Intake	H-164
Temporary Dam Construction and Dredging at Intake	H-164
Map Showing Location of Disposal Areas	H-165
Dredge "Charles Boone" Working in Intake	H-167
Dredge "Charles Boone" Working in Intake	H-167
General Plan of Intake	H-169

(H-Index)

INDEX TO CHAPTER N.

Bath and Rock Excavation

Intake, Welland River, Forebay, Power House and Tail-race

Page	Subject
H-153	<u>Construction Plans</u>
H-153	<u>Construction Plans for Bath and Rock Excavation</u>
H-153	<u>Intake, Welland River, Forebay, Power House and Tail-race ..</u>
H-153	<u>General</u>
H-154	<u>The Intake</u>
H-154	<u>The Design of the Intake</u>
H-151	<u>Excavation Methods</u>
H-170	<u>The Welland River</u>
H-170	<u>General</u>
H-178	<u>The Forebay</u>
H-180	<u>Screen House, Power House and Tail-race</u>

LIST OF ILLUSTRATIONS

Earth and Rock ExcavationIntake, Welland River, Forebay, Power House and Tail-race

Subject	Page
Airplane View of Intake and Principal Topographical Features	H-156
Niagara River Drift Ice at Mouth of Welland River, looking easterly. Strong easterly wind	H-158
Niagara River Drift Ice in Welland River Channel, looking easterly. Strong easterly wind	H-158
Niagara River Drift Ice in Welland River Channel, looking easterly. Strong easterly wind	H-159
Niagara River Drift Ice in Welland River Channel, looking westerly. Strong easterly wind	H-159
Niagara River Drift Ice in Welland River Channel, looking easterly. Strong easterly wind	H-160
Niagara River Drift Ice in Welland River Channel, looking easterly. Strong easterly wind	H-160
Model for Intake Tubes at Dufferin Islands, side openings	H-162
Model for Intake Tubes at Dufferin Islands, end openings only ...	H-162
Temporary Dam Construction at Intake	H-164
Temporary Dam Construction and Dredging at Intake	H-164
Map Showing Location of Disposal Areas	H-165
Dredge "Charles Boone" Working in Intake	H-167
Dredge "Charles Boone" Working in Intake	H-167
General Plan of Intake	H-169

1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 2680, 26

12/15/2011 11:58 AM

http://www.southwestair.com/flight.html

1101

Source: <http://www.fishbase.org>. Accessed 10/10/2014.

.....

.....

Wagons River drift ice in Wolf and River Channel, looking

CONFIDENTIAL

RECEIVED
JAN 10 1964
U.S. DEPARTMENT OF AGRICULTURE
WASHINGTON, D.C.

Waguan River District in Welland River Channel, flooding

10-10-68

Model for Intake Pipes at Duffville, Idaho, side openings

© 2000 Blackwell Science Ltd, *Journal of Internal Medicine* 247: 395–402

Temporary Data Collection and Management

Temporary Gas Concentration and Breathing of Intake

***** AREA INQUIRY TO MORTGAGE BANKING ***

[illegible][illegible]

LIST OF ILLUSTRATIONS

Earth and Rock ExcavationIntake, Welland River, Forebay, Power House and Tail-race

Subject	Page
Map of Welland River from Intake to Station 170	H-171
Map of Welland River from Station 170 to Montrose	H-172
Lidgerwood Cableway at Work in Welland River at Station 75	H-174
Lidgerwood Cableway, and Disposal Area on Westerly Bank of Welland River	H-174
Lidgerwood Cableway Clam-shell Bucket Closed	H-175
Lidgerwood Cableway Showing Complete Plant at Work in Welland River	H-175
Rock Excavation at Inlet of Forebay, looking southerly	H-179
Power House Site Cleared of Trees and Vegetation	H-181
Trimming Work on Face of Cliff at Power House	H-182
Penstock Channel Trimmed in Face of Cliff, at Power House	H-183
General View of Power House Excavation, looking northerly	H-185
General View of Power House Excavation, looking northerly,	H-186
General View of Power House Excavation, looking northerly	H-187

Chapter H.

CONSTRUCTION PLANT

by Walter J. Francis.

Chapter H, dealing with Construction Plant, is divided into four parts, of which this is the fourth, being a description of the plant devoted to the earth and rock excavation of the Intake, the Welland River, the Forebay, the Power House and the Tail-race. The first part of Chapter H deals with the construction plant used in concrete work; the second part with the plant used in transportation, while the third part takes up the construction plant used for the earth and rock excavation of the Canal.

CONSTRUCTION PLANT FOR EARTH AND ROCK EXCAVATIONIntake, Welland River, Forebay, Power House and Tail-race.General.

The excavation work in the Intake and in the Welland River was entirely in earth and, as carried out up to March 31st, 1922, involved methods different from those used in the earth and rock excavation of the Canal. This work was sub-aqueous excavation.

The Forebay excavation was done in the same way as the Canal excavation and in the dry, and with the same plant. The Gate-house excavation was carried out in the same way as the Forebay excavation.

The Power House excavation was also done in the dry by means of the shovels which had worked in the Canal.

The rock faces of the walls of the Forebay excavation were not lined with concrete as in the case of the Canal, but were finished with gunite over all the faces of the softer rock that had been exposed. The floor of the Forebay was left as excavated.

Gunite was applied also to the less durable portions of the trimmed surface of the cliff after the Power House, the Penstocks and the Promenade were completed. Practically no work was done on the face of the cliff except trimming and scaling by hand over those portions in the vicinity of the Power House building not occupied by the concrete envelopes of the Penstocks. The excavation for the penstock envelopes was carefully cut down by hand and light blasting.

The Intake.

The Design of the Intake.

It was originally intended to construct the Intake in the usual form of submerged boom, but in May, 1918, the engineers of the Hydro-Electric Power Commission decided to adopt a design of Intake which would in their judgment

[illegible]

It was originally intended to construct the bridge in the same way as the bridge at the mouth of the river, but in 1911, the engineers at the John-Henry bridge decided to build a bridge of concrete with an arch design.

minimize the danger of shutting down of the power plant through ice trouble, this decision being arrived at as a result of special studies and experiments. These studies do not form a part of the construction plant which is the principal subject of this Chapter, but their decision has an indirect bearing on the construction plant and it was therefore considered in order to make a further reference to the studies and experiments at this juncture. The site of the Intake at the junction of the Welland River with the Niagara River and its relation to the principal topographical features may be clearly seen by reference to the airplane view on page H-156 hereof and being Photograph No. H-81.

COPY

In the operation of the hydro-electric power plants at Niagara Falls with the submerged type of Intake, field ice in large quantities passes under the existing submerged booms. Although the inoperative periods of the plants have not been protracted, they have nevertheless been the cause of considerable anxiety and trouble especially at that of The Ontario Power Company of Niagara Falls. A radical difference between the plant of the Queenston-Chippawa Power Development and the other developments in the neighborhood of the Falls is that the water is conveyed to the plant through a water-way thirteen miles long, whereas in the older plants the power houses are relatively close to the Intake. In the older plants the total quantity of accumulated field ice is relatively small, and it can generally be disposed of within a few days by being passed through the turbines. The engineers of the Hydro-Electric Power Commission say that they fear that the long canal of the Queenston-Chippawa Power Development presents an opportunity for an ice jam which might be quite impracticable to remove, if the field ice were permitted to pass the Intake

...the ... of ...
...this decision being arrived at as a result of special studies and experiments.
...these studies ...
...and ...
...investigation ...
...results ...
...because of the ...
...results of the ...
...once to the airplane view on page H-118 heretofore and being therefore No. H-21.
...is ...
...the submergence type of ...
...the ...
...and ...
...anxiety and trouble especially as that of the ...
...very ...
...development and the ...
...that the water is conveyed to the plant through a water-way ...
...long, whereas in the other plants the power houses are relatively close to
...the ...
...is relatively small, and it can generally be disposed of within a few days by
...being ...
...conclusion ...
...power development presents an opportunity for an ice jam which might be quite
...important ...

COPY

Vol. 100, Part 1, 1970

COPY

THE JOURNAL OF THE

ROYAL ANTHROPOLOGICAL INSTITUTE

Volume 100, Part 1, 1970


To face page H-156

No. H-81

COPY
Photograph showing

Airplane View of Intake
and Principal Topographical Features.

Taken January 7th, 1922.



works.

In cases where a strong east wind is blowing, the field ice is driven towards the westerly shore of the Niagara River, and, as indicated in the series of six pictures, being photographs Nos. H-82 to H-87 inclusive on pages H-158, H-159, and H-160 hereof, has been at times carried a considerable distance up the Welland River, notwithstanding the fact that it was driven against the current of the stream. The artificially reversed current of the Welland River from the Niagara River to the plant would naturally tend to make this condition more acute, and the engineers of the Hydro-Electric Power Commission state that they therefore believed there was the greater reason to try to **COPY** alleviate the difficulty.

Having observed the phenomena illustrated in the last mentioned photographs when a thirty-mile easterly wind was blowing, and in others of a similar nature on record, and having studied the existing methods of admitting water from the bottom of the channel, they designed a series of models and installed them in the channel at the Dufferin Islands in June, 1918. Their report on the first series of tests was completed in October of that year. As a result of the tests, the whole matter was submitted to Mr. E. D. Johnson, Consulting Engineer, for his consideration, with the request that he develop a formula for the design of the entrance openings in the submerged portions. Following Mr. Johnson's reports, a second series of experiments was conducted in January, 1919, and completed in November of that year.

The models and the experiments were all made one-twentieth full size

works.

In cases where a strong wind is blowing, the field is in motion towards the westerly shore of the Niagara river, and, as indicated in the series of six photographs, being photographs Nos. H-22 to H-27 inclusive on pages H-122, H-123, and H-124, has been at times covered a considerable distance at the Holland river, notwithstanding the fact that it was driven against the current of the stream. The artificially reversed current of the Holland river from the Niagara river to the plant would naturally tend to make this condition more acute, and the engineers of the Springfield Power Company state that they have observed that the water level is at a higher level than in the past.

Further, observed the phenomena illustrated in the last mentioned photographs when a thirty-mile easterly wind was blowing, and in others of similar nature on record, and having studied the existing methods of lifting water from the bottom of the channel, they devised a series of models and built a model of the same in the water tank at the Springfield Power Company. Their report on the first series of tests was completed in October of 1916, as a result of the tests, the whole matter was submitted to Mr. H. D. Johnson, Consulting Engineer, for his consideration, with the request that he develop a formula for the design of the entrance openings in the submerged portions. Following Mr. Johnson's report, a second series of experiments was conducted in January, 1917, and completed in November of that year.

The models and the experiments were all made one-twentieth full size.



COPY



To face page H-153

No. H-82

Photograph showing

Niagara River Drift Ice at Mouth of Welland River.

looking easterly. Strong easterly wind.

Taken April 11th, 1918.

COPY

No. H-83

Photograph showing


Niagara River Drift Ice in Welland River Channel.

looking easterly. Strong easterly wind.

Taken May 5th, 1917.



To the Hon. Secy. of War



COPY



To face page H-159

No. H-84

Photograph showing

Niagara River Drift Ice in Welland River Channel.

looking easterly. Strong easterly wind.

Taken May 5th, 1917.

COPY

No. H-85

Photograph showing

Niagara River Drift Ice in Welland River Channel.

looking westerly. Strong easterly wind.

Taken May 6th, 1917.



NO. 1000 1000 1000



COPY



To face page H-160

No. H-86

Photograph showing

Niagara River Drift Ice in Welland River Channel.

looking easterly. Strong easterly wind.

Taken May 5th, 1917.

COPY

No. H-87

Photograph showing

Niagara River Drift Ice in Welland River Channel.

looking easterly. Strong easterly wind.

Taken May 5th, 1917.




and the velocities were correspondingly reduced. Photographs Nos. H-88 and H-89 on page H-162 hereof show the character of the work on the models, the lower picture being that of a series of tests which indicated that it was impossible to obtain the desired results by single openings at the outer ends of the admission tubes. The upper picture shows the model tubes which were devised and which proved that it was possible to so design the admission openings throughout the length of the tube that the water could be received from the bottom of the stream in equal volume per unit of length of tube.

The decision finally adopted by the Commission was to design the Intake in such a way that the desired result could be obtained as shown by the experiments, but to obviate immediate capital expenditure it was decided that the outer part of the tubes should not be constructed until the need therefor will have been proven by the operation of the plant. Meanwhile the design stands essentially as a submerged boom intake with provision for the addition of the outer part of the tubes should such addition be found necessary.

Excavation Methods.

The method used for the excavation of the site of the Intake, located on the southerly side of Hog Island, was carried out by the dipper dredge "Charles Boone". The material above water consisted entirely of earth. The sub-aqueous portion of the site was covered by about 12 feet of water, and the rock surface carried an over-burden of about 15 feet of boulder clay

To face page 2112



COPY



To face page H-162

No. H-88

Photograph showing

Model for Intake Tubes at Dufferin Islands,
side openings.

Taken August 6th, 1919.

COPY

No. H-89

Photograph showing

Model for Intake Tubes at Dufferin Islands,
end openings only.

Taken September 18th, 1919.



which increased in density and hardness near the rock surface. In order to provide a dry site for the subsequent erection of the concrete Intake structure, a temporary dam was built from the north-easterly side of Hog Island outside the line of the structure and joining with the westerly shore of the River. The dam was built by driving a line of steel sheet piling down the centre of the chosen location, and depositing the earth spoil from the dredging on either side of the sheet piling. For part of the length of the dam a double row of steel piling was driven. The construction of the dam may be seen by reference to Photographs Nos. H-90 and H-91, included as page H-164 hereof. The greater portion of the spoil from the Intake site was deposited in the Niagara River immediately downstream from Hog Island in the disposal area marked "C" on the plan included herewith as page H-165. From this source the disposal area "C" received 752,093 cubic yards of material. The spoil was transported from the excavating plant to its destination in bottom-dumping scows. In the early part of the work, the scows were dumped in the channel on the northerly side of Hog Island. At the later period they used the disposal area "C", being controlled in their course by a 2,000-foot cable anchored to a pier specially built in the river and operated by a Lidgerwood unloader as a safety precaution and for speedy manipulation, the current in the river being such that it was not feasible to handle the scows with tugs.

A portion of the spoil was taken to the disposal area marked "A" on the plan already referred to, in bottom-dumping scows towed in the usual way by tugs. Two photographs, being No. H-92 and No. H-93, on page H-167 hereof, show the dredge "Charles Boone" in operation.

show the dredge "Charlie Boone" in operation.

also referred to, it bottom-dredging scoops towed in the usual way by

A portion of the spoil was taken to the disposal area marked "A" on the

It was not feasible to handle the spoils with tongs.

caution and for speedy manipulation, the current in the river being such that

built in the river and operated by a lightwood unloader as a safety pre-

controlled in their course by a 2,000-foot cable anchored to a pier specially

of Hog Island. At the latter period they used the disposal area "B", being

part of the work, the spoils were dumped in the channel on the northern side

excavating plant to its destination in bottom-dredging scoops. In the early

received 752,093 cubic yards of material. The spoil was transported from the

also included herewith as page H-162. From this source the disposal area "B"

immediately thereafter. This is the disposal area marked "B" on the

parted on the right. From the bottom-dredging scoops the spoils were

to photographs Nos. H-90 and H-91, included as page H-164 hereto. The greater

also being the same. The construction of the dam was not in reference

side of the sheet piling. For part of the length of the dam a double row of

its construction, and including the same with the spoils on either

The dam was built by driving a line of steel sheet piling down the center of

the line of the structure and joining with the westerly shore of the river.

a temporary dam was built from the north-westerly side of Hog Island outside

provide a dry site for the subsequent erection of the concrete intake structure,

which is shown in the photograph on the opposite page.

WALTER J. FRANCIS & COMPANY

Copyright 1911 by Walter J. Francis & Company

To face page 11-112



COPY

11-112

11-112

11-112

11-112

11-112



To face page H-164

No. H-90

Photograph showing

Temporary Dam Construction at Intake.

Taken June 15th, 1921.

COPY

No. H-91


Photograph showing

Temporary Dam Construction and Dredging
at Intake.

Taken December 2nd, 1920.



DISPOSAL AREAS			CUBIC YARDS EARTH
(A)	NAVY ISLAND	BOONE DREDGE	34,620
(B)	INTAKE COFFERDAM	" "	195,087
(C)	NIAGARA RIVER	BOONE & CYCLONE DREDGES	764,935
(D)	LIDGERWOOD		737,062
(E)	DE WITT	CYCLONE & NIAGARA DREDGES	465,674
(F)	WELLAND RIVER, EAST OF M.C.R.		39,324



HYDRO-ELECTRIC INQUIRY COMMISSION
W. D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
MAP SHOWING LOCATION
OF
DISPOSAL AREAS
Toronto, March 29th., 1923. Made by *W. J. Francis*, Checked by *L. L. H.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

The dredge "Charles Boone" had a dipper capacity of 5 cubic yards and was steam driven. The dredging plant consisted of the dredge "Charles Boone", the tug "Crawford", the tug "Harold B. Phillips" and four scows, one of which was used for coaling. The plant was the property of the C. S. Boone Dredging and Construction Co. Limited, of Toronto, and was rented by the Hydro-Electric Power Commission at the rate of \$145.00 per day complete, under a contract duly entered into on September 18th, 1918. By the terms of the contract the plant was to be returned to Port Dalhousie by the 31st of October, 1919. It was further provided that if the contemplated work were incomplete by that date the contract time could be extended and the cancellation date of the lease could be fixed by either party on thirty days' written notice. While the plant was in transit between Toronto and Port Dalhousie the rental to be paid was \$72.50 per day, being one-half the working rental.

A temporary dam was thrown across the southerly channel from Hog Island to the mainland almost opposite the lighthouse, thus enclosing the Intake site, in order to permit the water level within the enclosure to be lowered after the dredge finished. An opening was left in this dam until the work of the "Charles Boone" was completed. The dam was then closed, and the site was unwatered by means of centrifugal pumps mounted on a scow. The rock surface and the material overlying it was subsequently cleaned up in the dry by small steam shovels. The airplane picture on page H-156 shows the two temporary dams in their relation to the work.

The work of clearing off the rock on the site of the Intake was completed in 1921, and on May 5th, 1922, a contract was let to Messrs. Tomlinson,

No. 2000 Page 10-107



COPY



To face page H-167

No. H-92

Photograph showing

Dredge "Charles Boone" Working in Intake.

Taken October 5th, 1918.


COPY

No. H-93

Photograph showing

Dredge "Charles Boone" Working in Intake.

Taken September 18th, 1918.



Macaw and Macdonald for the building of the concrete structure of the intake. The contractors provided their own construction plant and executed the contract under the general direction and approval of the engineers of the Hydro-Electric Power Commission. The Hydro-Electric Power Commission had no right of ownership in the construction plant used by the contractors, the contract being in the usual form in which the contractor undertakes the completion at certain definite rates of payment for specified units of finished work.

The structure included in the Tomlinson, Macaw and Macdonald contract is indicated on the plan on page H-169 hereof. The contract included also the removal of the steel sheet piling in the two temporary dams, the whole to be completed by December 1st, 1922. The contractors finished all of the work, with the exception of the removal of the piling, practically on time. The removal of the piling was completed in March, 1923.

The Hydro-Electric Power Commission arranged for the removal of the earthwork of the temporary dams by the dredge "Charles Boone", which had been previously rented for work near the intake and in the Belland River, from the C. F. Boone Dredging and Construction Co. In the case of this particular piece of work, the C. F. Boone Dredging and Construction Co. is doing the necessary excavation at the rate of 55 cents per cubic yard for a limited amount of winter work, and 45 cents per cubic yard for the bulk of the yardage to be removed during the coming summer.

HYDRO-ELECTRIC INQUIRY COMMISSION

DRAINAGE DIVISION, FEDERAL GOVERNMENT


GENERAL PLAN
OF INTAKE

10-10-1917

It was also found that the division of the concrete structure of the bridge.
The contractor provided their own construction plans and executed the con-
struction under the general direction and supervision of the engineer of the bridge.
The contractor was responsible for the construction of the bridge and was
responsible for the construction of the bridge and was responsible for the construction
of the bridge in the manner in which the contractor undertakes the completion of
the bridge for a specified rate of payment for specified units of finished work.

The structure included in the contract, known and intended contract
to be included in the plan as shown in the plan, and was intended to be
the same as the plan shown in the plan, and was intended to be the same as the
plan shown in the plan, and was intended to be the same as the plan shown in the
plan, with the exception of the amount of the bridge, and was intended to be the
same as the plan shown in the plan, and was intended to be the same as the plan
shown in the plan, and was intended to be the same as the plan shown in the plan.

The contractor was responsible for the construction of the bridge and was
responsible for the construction of the bridge and was responsible for the construction
of the bridge in the manner in which the contractor undertakes the completion of
the bridge for a specified rate of payment for specified units of finished work.
The contractor was responsible for the construction of the bridge and was
responsible for the construction of the bridge and was responsible for the construction
of the bridge in the manner in which the contractor undertakes the completion of
the bridge for a specified rate of payment for specified units of finished work.
The contractor was responsible for the construction of the bridge and was
responsible for the construction of the bridge and was responsible for the construction
of the bridge in the manner in which the contractor undertakes the completion of
the bridge for a specified rate of payment for specified units of finished work.
The contractor was responsible for the construction of the bridge and was
responsible for the construction of the bridge and was responsible for the construction
of the bridge in the manner in which the contractor undertakes the completion of
the bridge for a specified rate of payment for specified units of finished work.



Elevations In Feet Above H.E.P.C. Datum Shown Thus: EL 567.0

HYDRO-ELECTRIC INQUIRY COMMISSION
W.D.GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
GENERAL PLAN OF INTAKE
Toronto, March 29th., 1923. Made by *W.J.F.*, Checked by *W.J.F.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS

The Welland River.

General.

The excavation work on the Welland River up to March 31st, 1922, was all sub-aqueous, and was done by the dipper dredge "Charles Boone", the suction dredge "Cyclone", the suction dredge "Hennessy", formerly called the "Niagara", and a Lidgerwood cableway.

The Welland River from the Intake to Station 170 is shown on the map included herewith as page H-171, and that portion from Station 170 to Montrose is shown on the next map on page H-172 hereof.

COPY

The channel for its full improved section from the site of the Intake down to the Chippawa highway bridge at Station 55+50 was completed by the "Charles Boone". Between the Chippawa highway bridge and the Michigan Central Railroad bridge at Station 63+50, the channel was partly finished by the "Charles Boone". Beyond the Michigan Central Railroad bridge as far as Fell's Creek the "Charles Boone" made a pilot cut for the passage of the dredge "Cyclone" during the journey of the latter to work at Montrose on the Canal.

The greater part of the spoil from the "Charles Boone" in doing this part of the work was deposited in disposal area "C" shown on page H-165 hereof, although a small part of it was deposited by side casting.

All the work done by the "Charles Boone" was under the dredge plant rental contract already referred to on page H-166.

CONCLUSION

1883.

The excavation work on the Helms River up to March 1883, was all sub-surface, and was done by the light dredge "Charles Boone", the section dredge "Ophelia", the section dredge "Hermes", formerly called the "Winnipeg", and a lightened dredge.

The Helms River from the Inlets to Station 170 is shown on the map included herewith as page H-171, and that portion from Station 170 to Fort-


There is a copy of the map on page H-171.

COPY

The channel for its full improved section from the site of the Inlets down to the Highway bridge at Station 184-00 was completed by the "Charles Boone". Between the Highway bridge and the Inlets, the channel was widened by the "Ophelia Boone". Beyond the Michigan Central Railroad bridge as far as Bell's Creek the "Charles Boone" made a pilot cut for the purpose of the dredges "Ophelia" during the journey of the latter to work at Hudsons on the Canal.

The greater part of the spoil from the "Charles Boone" in doing this work is the sand and gravelly sand which was deposited by the glacier. All the work done by the "Charles Boone" was under the dredge plane raised cannot already referred to on page H-166.

HYDRO-ELECTRIC INQUIRY COMMISSION
W. D. GREGORY, CHAIRMAN
QUEENSTON-CHIPPAWA POWER DEVELOPMENT
**MAP OF WELLAND RIVER
FROM STATION 170 TO MONTROSE**
Toronto, Mar. 29th, 1923. Made by *B.B.* Checked by *L.H.*
WALTER J. FRANCIS & COMPANY
CONSULTING ENGINEERS



The Lidgerwood cableway used by the Hydro-Electric Power Commission for the excavation of the channel of the Welland River, commenced work at Station 73+00 on May 13th, 1918 and completed its work on July 2nd, 1921. It was purchased by the Commission for the work. The plant consisted primarily of a steel cableway suspended from two travelling towers, one on either bank of the river. The slack of the cable was taken up by counterweights suspended over the towers. The details will be seen by reference to the four photographs, Nos. H-94 to H-97, inclusive, on pages H-174 and H-175 hereof. The Lidgerwood plant was adopted by the engineers of the Hydro-Electric Power Commission as the most expeditious and economical available means of improving the Welland River channel after inspecting similar plants in the United States. The reasons for the adoption of the plant have been fully set forth in Chapter G, pages G-7 and G-8. The engineers of the Hydro-Electric Power Commission state that the work was suspended in 1921 because they considered that the immediately essential channel improvements had then been finished and that the completion of the balance of the channel improvement might well be deferred pending a drop in labour and material costs.

The cableway deposited its spoil on the relatively narrow area abutting on the northerly shore of the Welland River, marked "D" on the plan included herewith as page H-165.

The steel cable was 2 $\frac{1}{2}$ inches in diameter, and the span between the towers was 800 feet. The excavating bucket was of the clam-shell type clearly shown in Photograph H-96 on page H-175 hereof, with a capacity of 3 cubic yards, and was worked by electric motors located in the head tower.

The highway railway used by the Hydro-Electric Power Commission for the excavation of the channel of the Holland River, commenced work of section 18+00 on May 18th, 1918 and completed its work on July 2nd, 1918. It was finished by the Commission for two weeks. The plan consisted primarily of a steel cableway suspended from two traveling towers, one on either bank of the river. The slack of the cable was taken up by counterweights suspended over the towers. The details will be seen by reference to the four photographs, Nos. H-97, H-98, H-99, and H-100 hereto. The highway railway was adopted by the engineers of the Hydro-Electric Power Commission as the most expeditious and economical available means of improving the Holland River channel after inspection of the same. For the adoption of the plan have been fully set forth in Chapter 6, pages 6-7 and 6-8. The engineers of the Hydro-Electric Power Commission state that the work was completed in 1918 and that the same was completed with the completion of the channel improvement and that the completion of the balance of the channel improvement might well be deferred pending a drop in labor and material costs. The engineers deposited the plan on the 18th day of May 1918 on the northern shore of the Holland River, marked "B" on the plan included herewith as item 1-11.

The steel cable was 2 1/2 inches in diameter and the two traveling towers was 800 feet. The excavating bucket was of the clam-shell type shown in photograph 2-10 on page 2-11 hereto, with a capacity of 2 cubic yards, and was worked by electric motor located at the base of the towers.

WALTER J. FRANK & COMPANY

1000 THE BUILDING AT THE 1000 THE BUILDING

THE BUILDING AT THE 1000 THE BUILDING



COPY



To face page H-174

No. H-94

Photograph showing

Lidgerwood Cableway at Work in Welland River
at Station 75.

Taken May 20th, 1918.


COPY

No. H-95

Photograph showing

Lidgerwood Cableway, and Disposal Area on Westerly
Bank of Welland River.

Taken August 8th, 1918.



THE WHITE PAPER & COMPANY



COPY

THE WHITE PAPER & COMPANY

THE WHITE PAPER & COMPANY

THE WHITE PAPER & COMPANY

THE WHITE PAPER & COMPANY

THE WHITE PAPER & COMPANY



WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-175

No. H-96

Photograph showing

Lidgerwood Cableway Clam-shell Bucket Closed.

Taken May 20th, 1918.

COPY



No. H-97

Photograph showing

Lidgerwood Cableway showing Complete Plant

at Work in Welland River.

Taken August 8th, 1918.



The total amount of material excavated by the Lidgerwood cableway was 737,062 cubic yards.

The head tower of the cableway was destroyed by fire on September 25th, 1921, as the indirect result of a storm which caused a short circuit and permitted a stray electric current to enter the operating room over the telephone wires and ignite the woodwork.

The dredge "Hennessy", a suction dredge with a 14-inch discharge pipe, was used by the Commission to do a small amount of work under contract, more particularly in connection with the removal of the last 30,000 cubic yards of sub-aqueous excavation in the earth section previous to filling the canal.

The "Hennessy" was later used by Messrs. E. O. Leahy & Company, Limited, during the summer of 1922 as part of their plant to commence excavation work pending the completion of the new hydraulic dredge "Stewart".

On May 22nd, 1922, a contract was entered into between the Hydro-Electric Power Commission and Messrs. E. O. Leahy & Company, Limited, of Ottawa, for dredging in the Welland River, whereby the contractor undertook to remove not less than 800,000 cubic yards of earth by the 31st day of December, 1922. Victory Bonds to the amount of \$100,000 were deposited with the Hydro-Electric Power Commission by the contractor as a guarantee for the fulfilment of the contract. By the terms of the contract the contractor agreed that the contract prices include the furnishing of all labour and materials and the providing of all plant and apparatus required in the work. The contractor undertook also to supply all work and material in connection with the drainage of

The total amount of material excavated by the alignment railway was

175,000 cubic yards.

The head tower of the railway was destroyed by fire on September 28, 1901.

1901, as the indirect result of a storm which caused a short circuit and

permitted a very heavy current to flow from the power house to the

telegraph wires and destroy the same.

The dredge "Hannaway", a suction dredge with a 14-inch discharge pipe,

was used by the Commission to dig a small channel in the water channel, and

particularly in connection with the removal of the last 20,000 cubic yards

of material which was left in the water channel after the filling of the

COPY

The "Hannaway" was later used by Messrs. E. O. Leach & Company, Limited,

during the removal of the material from the water channel in the water channel.

pending the completion of the new hydraulic dredge "Hannaway".

On May 15, 1901, a contract was entered into between the Water-Commission

and Messrs. E. O. Leach & Company, Limited, of London, for the

dredging of the water channel, through the water channel, and the

removal of the material from the water channel in the water channel, and

the removal of the material from the water channel in the water channel.

Under the provisions of the contract a provision was made for the

removal of the material from the water channel in the water channel.

Under the provisions of the contract a provision was made for the

removal of the material from the water channel in the water channel.

Under the provisions of the contract a provision was made for the

the valley of DeWitt Creek, all being included in the price paid for dredging at the contract rate.

The contract is divided into four sections containing quantities estimated for tender purposes as follows:

Section I, Canal, Station 15 to Station 60	325,000 cu.yds.
Section II, River section, Station 188 to Station 244+40.	500,000 cu.yds.
Section III, Canal, Station 0+00 to Station 15+00	175,000 cu.yds.
Section IV, Welland River, Station 244+00 to the entrance to the false or temporary channel and false channel to Station 15, canal chainage	not estimated.

The prices in the contract are:

Earth excavation	33¢ per cu.yd.
Earth excavation, in case contract be cancelled when excavation has exceeded 500,000 cubic yards but has not reached 800,000	35¢ per cu.yd.
Earth excavation in quantities less than 500,000 cu.yds..	40¢ per cu.yd.

For the completion of the contract Messrs. Leahy & Co. built a specially designed electric suction dredge, the "Stewart", having a 20-inch discharge pipe, and a minimum estimated capacity of 175,000 cubic yards per month. The capacity of the motor driving the pump is equivalent to 1,500 horse-power, and the electric energy was purchased by the contractor from the Niagara System of the Hydro-Electric Power Commission.

There was considerable delay in the construction of the dredge, and it did not commence the river excavation until October 25th, 1922.

The dredge and its equipment being the property of the contractor, the Hydro-Electric Power Commission has no right of ownership therein.

(18-177)

The following is a summary of the results of the audit of the accounts of the company for the year ended 31st December 1934.

The accounts have been audited in accordance with the provisions of the Companies Act, 1928.

The following is a summary of the results of the audit of the accounts of the company for the year ended 31st December 1934.

Balance forward	£ 100,000
Profit for the year	£ 10,000
Balance carried forward	£ 110,000

COPY

These accounts have been audited in accordance with the provisions of the Companies Act, 1928.

Profit for the year	£ 10,000
Balance carried forward	£ 110,000

For the completion of the contract between the company and the auditor, the auditor has audited the accounts of the company for the year ended 31st December 1934, and has found that the accounts are correct and true.

The auditor has also audited the accounts of the company for the year ended 31st December 1934, and has found that the accounts are correct and true.

The dredge "Stewart" was operated 94 working days during the winter season of 1922-23, but it was seriously handicapped by the severe winter weather, and the shifts per day varied greatly. During this period 327,759 cubic yards of material were removed.

The Forebay.

The excavation of the Forebay, which was entirely in rock, was carried out by the same general methods as were used in the Canal excavation, and by the same plant. This also applies to the excavation for the Screen House substructure. On the completion of the rock excavation, the walls were scaled down and treated with gunite to prevent disintegration. The floor of the Forebay was not lined with concrete, but was left, after being trimmed up, in its natural condition, the engineers of the Hydro-Electric Power Commission considering that the seams would naturally silt up through the disintegration of the shale of which there was considerable at this point and that water-tightness would be obtained within a very short period of time in event of there being infiltration through the bottom when first filled with water.

The general conditions in the Forebay may be seen by reference to Photograph No. H-98 on page H-179 hereof.

The concrete diffuser at the entrance to the Forebay was built with the ordinary construction plant employed on the work in due course, a mixing machine, a concrete tower, chutes and concrete buggies being used.

(10-178)

The design of the building is based on the principle of a central hall with rooms radiating from it. The design is based on the principle of a central hall with rooms radiating from it. The design is based on the principle of a central hall with rooms radiating from it.

THE BUILDING

The building is a two-story structure with a central hall and rooms radiating from it. The building is a two-story structure with a central hall and rooms radiating from it. The building is a two-story structure with a central hall and rooms radiating from it.

COPY

The building is a two-story structure with a central hall and rooms radiating from it. The building is a two-story structure with a central hall and rooms radiating from it. The building is a two-story structure with a central hall and rooms radiating from it.

1000-1000-1000



WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-179

No. H-98

COPY
Photograph showing

Rock Excavation at Inlet of Forebay,

looking southerly.

Taken January 8th, 1920.



Screen House, Power House and Tail-race.

The excavation for the Penstocks was all in rock and involved two distinctly different construction methods. The horizontal section of the Penstocks from the Screen House on the face of the cliff was done by tunnelling, and the inclined portion over the face of the cliff was executed by careful close drilling, light blasting and hand trimming, the spoil being removed after it had dropped to the bottom of the gorge. Generally speaking, the face of the cliff was not removed, but was merely trimmed and adapted so that it would conform to the relative positions of the Screen House and Power House and the alignment of the Penstocks. The exposed faces of the crystalline rock were left in their natural condition, and the less durable rock above the power house roof was treated with gunite to prevent disintegration.

The shaft and tunnel for the elevator at the southerly end of the Screen House was excavated by the usual methods employed for shafts and tunnels.

The Photograph, No. H-99, on page H-181 hereof shows the face of the cliff at the site of the Power House after it had been cleared of trees and vegetation. The next page, H-182, shows a picture, Photograph No. H-100, of the trimming operations in progress. Photograph No. H-101, page H-183 hereof, shows one of the channels trimmed for a main unit penstock.

The site of the Power House was entirely in rock. On the rock surface there was a considerable overburden of talus, which was removed by means of electric shovels and cast towards the river, thus assisting in forming the

10-10-10

COPY

10-10-10

10-10-10

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-161

No. H-99

Photograph showing

COPY
Power House Site Cleared of Trees and Vegetation.

Taken May 2nd, 1918.



WILLIAM J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-188.



COPY

WILLIAM J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-182.

No. H-100

COPY
Photograph showing

Trimming Work on Face of Cliff at Power House.

Taken November 3rd, 1920.



To face page H-183

COPY FOR ENCLOSURE TO Mr. J. Allen Ross.

WALTER L. FRANCIS & COMPANY



COPY

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-183

No. H-101

COPY
Photograph showing

Penstock Chamel Trimmed in Face of Cliff,
at Power House .

Taken June 18th, 1921.



temporary dam between the substructure excavation and the river current. This detail of the unwatering of the substructure site proved so efficient that the excavation was easily kept dry by means of one six-inch electrically driven centrifugal pump. The excavation for the substructure was done by drilling and blasting, and the spoil was loaded by shovel No. 4 (electric) into cars which were hauled out of the excavation at the commencement of the work on a 17 per cent. grade by a steam locomotive. The use of the electric shovel obviated the difficulty which would have rendered it impossible to commence the excavation with a steam shovel on the necessarily and abnormally steep cutting-in grades. This construction track joined the Queenston-Power House Railway which acted as a service railway for the disposal of the spoil in the Queenston disposal area. The excavation of the power house pit averaged about thirty feet in depth, and was almost entirely in Queenston red shale. The character of the rock formation as a whole may be seen by reference to the general cross sections at the Power House on pages E-45 and E-46 in the Chapter entitled General Description. The use of the large shovel, purchased for the Canal excavation, rendered it possible to complete the Power House substructure excavation early enough to permit the first main unit to function as soon as the Canal was ready to receive the water from Chippawa.

Photographs Nos. H-102, H-103 and H-104, included as pages H-185, H-186 and H-187 hereof, respectively, show various stages in the progress of the excavation work at the site of the Power House, and are self-explanatory.

The general bottom at elevation 124, having been reached by the shovel

temporary dam between the excavation and the river channel. This detail of the excavating of the embankment also proved no difficulty that the excavation was easily kept dry by means of one six-inch electrically driven centrifugal pump. The excavation for the powerhouse was done by drilling and blasting, and the spoil was loaded by shovel No. 4 (electric) into cars which were hauled out of the excavation at the commencement of the work on a 14 per cent. grade by a steam locomotive. The use of the electric shovel obviated the difficulty which would have rendered it impossible to conduct the excavation with a steam shovel on the necessarily

COPY

the excavation was kept dry by means of one six-inch electrically driven centrifugal pump. The excavation for the powerhouse was done by drilling and blasting, and the spoil was loaded by shovel No. 4 (electric) into cars which were hauled out of the excavation at the commencement of the work on a 14 per cent. grade by a steam locomotive. The use of the electric shovel obviated the difficulty which would have rendered it impossible to conduct the excavation with a steam shovel on the necessarily disposal of the spoil in the Greenlee disposal area. The excavation of the power house pit averaged about thirty feet in depth, and was almost entirely in Greenlee red shale. The character of the rock formation as a whole may be seen by reference to the general cross sections at the Power House on pages 4-12 and 5-12 in the chapter entitled General Description. The use of the large shovel, purchased for the dam excavation, rendered it possible to complete the power house and powerhouse excavation early enough to permit the first main unit to function as soon as the tunnel was ready to receive the water from the dam. Photographs Nos. H-102, H-103 and H-104, included on pages 7-102, H-103 and H-104 heretofore, respectively, show various stages in the progress of the excavation work at the site of the Power House, and are self-

EXHIBIT

To face page H-188

COPY

REPRODUCED FROM THE ORIGINAL

RECORD COPY

DATE: 1944-10-10

To face page H-185


No. H-102

COPY
Photograph showing

General View of Power House Excavation.

looking northerly.

Taken August 7th, 1920.



THE FRAZER GROUP

THE FRAZER GROUP
COPY

1000 17th Street, N.W., Washington, D.C. 20036

(202) 462-1000

Telex: 161111 FRAZER

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-186

No. H-103

COPY
Photograph showing

General View of Power House Excavation.

looking northerly.

Taken March 3rd, 1920.



ON SALE

COPY

WALTER J. FRANCIS & COMPANY

NEW YORK

1911-1913

WALTER J. FRANCIS & COMPANY.

COPY FOR ENCLOSURE TO Mr. J. Allan Ross.

To face page H-187

No. H-104

Photograph showing
COPY

General View of Power House Excavation.

looking northerly.

Taken October 9th, 1920.



which worked down from the northerly end, the trimming and preparation of the sides and floor in detail for the reception of the concrete was carried on, unit by unit, commencing at the southerly end. The general progressive plan of construction may be seen by reference to the photographs describing the Power House in Chapter E, pages E-60 to E-64.

The Tail-race excavation consisted mainly of removing the temporary dam along the easterly face of the Power House substructure. This dam was taken away after the turbine installation had been completed, by the use of a travelling derrick with an orange-peel bucket. The excavation was done unit by unit from the southerly end of the building, and the spoil was cast into the river. **COPY**

With the exception of the excavation work done by the travelling derrick and orange-peel bucket, all the excavation of the Power House was carried out by the use of plant previously employed on the Canal. The excavating units, when released from the Canal work, were transferred by means of the Queenston-Power House Railway to the site of the Power House and there employed.

Subsequent to the completion of the installation of Unit No. 5, the excavation methods above described have been modified owing to the restricted area of operations and the proximity of the main units; consequently some of the smaller shovels formerly engaged on the upper works are now being used in the excavation for the extension of the substructure, but generally the same principles are employed.

Walter J. Francis

Consulting Engineer.

Toronto, March 27th, 1923.

which worked down from the northern end, the lifting and propulsion of the sides and floor in level for the reception of the concrete was carried on, unit by unit, commencing at the southern end. The general progressive plan of construction may be seen by reference to the photographs describing the tower house in Chapter II, pages 3-60 to 3-66.

The tail-race excavation consisted mainly of removing the temporary dam along the existing line of the lower house excavation. This was taken away after the turbine installation had been completed, by the use of a travelling derrick with an orange-peel bucket. The excavation was then left to fill from the existing dam at the tailrace, and the water was cast into the river.

COPY

With the exception of the excavation work done by the travelling derrick and orange-peel bucket, all the excavation of the tower house was carried out by the use of giant jacks previously employed on the tunnel. The excavating units, when released from the tunnel, were transferred by means of the monorail-trolley hoist railway to the side of the tower house and there employed.

Subsequent to the completion of the installation of Unit No. 2, the excavation work was continued until the tailrace was in the position of operations and the proximity of the main units; consequently some of the earlier work was done in the same way as the tailrace. The excavation of the upper house, but generally the same principles are applied.

WALTER J. FRANKS & COMPANY

